

Facilities Report
BOD Work Session
10/22/20

Septic Update:

ADC Engineering and RJ Services have been testing the new septic system. They have been trouble shooting issues with high pressure in the plumbing system. Small changes are being made to get the system to work as designed. Following are some of the changes RJ Services has completed:

- Replace a septic pump that was putting out the wrong amperage and psi
- Remove 6 ball type back flow valves in the drain field and replace with flapper type valves
- Add a pressure testing port at each zone in the drain field
- Manufacturer of electrical panel needed to do some re-programming to have the valves open in the correct order

ADC wants a pressure reduction valve installed in the control room. This is a special order item, and may take several days to arrive.

Once this is installed, ADC will return to check the system again, and then schedule the inspection with Dept. of Health.

I will keep you updated when I know more about when the final hook up to the old system will occur.

Barb Gilger - Facilities Manager