

Facilities Report

BOD Meeting

May 25, 2018

We had a conference call yesterday afternoon with Rocky Anderson, owner of ADC Engineering. He relayed the following information:

- ADC will conduct a site Visit within 2 weeks
 - Draw down test to test our Meadow septic pumps
 - Additional excavation along edges of Meadow to determine extent of contaminated soils
 - Will look at A & B fields by laundry and lower restrooms
 - Any plan will probably require diverting some sewage to these fields

Septic Time Line:

- Site Visit: Within two weeks.
- Engineer will prepare a narrative, present to DBR for approval and submit to DOH: 3-4 weeks (Will probably include two options)
- DOH response: 1-2 weeks
- At this point, we will have a scope of work to present to potential contractors, put it out for bids and receive good budget numbers
- Engineer draws up designs and submits to DOH for approval. 4-6 weeks
- 1st phase of construction in September or October.

Barb Gilger – Facilities Manager