

R J Services, Inc.
PO Box 2125
Port Angeles, WA 98362

May 20, 2020

Disco Bay Resort
509-623-0205

uibrogan@yahoo.com

Project: 2261 Old Gardiner – Sequim, WA


All specialty material, tanks and gravel were ordered in January 2020 with delivery dates mid to late April – weather permitting. Due to the Covid-19, wet weather, re-locate waterline, lack of material due to factories and gravel plants being shut down for 4-6 weeks has delayed delivery.

Delivery of specialty gravel should be 6/3-5, and tank delivery is set for 6/17. This does not mean that they will be set into the hole then, but that is the plan. Due to the park needing to use the existing easterly drain field, there is a strong possibility that we will need to pump out the effluent, haul off site which then we would need to determine a system so the pumper could pump the product without any mud, yet to be determined – (This is not in contract).

Weather has been a factor on this site, but being as sensitive that the soils are, we are using caution. Once on site, our production has not stopped, we are managing the best concerns for the site and citizens of the park.

It would do no good to add another crew to the site considering the above conditions.

Following is our tentative schedule – we do have approx 2 weeks built into this for unknown circumstances. Schedule does not show the additional time for clearing and re-locate of waterline – approx 2 1/2-3 weeks.



Roger J. Wheeler, President

Discovery Bay Resort Tentative scheduling

- 5/18 – 5/29 - Transport line install, backfill, cleanup
- 6/1 – 6/12 – sand filter
- 6/10- 6/17 dig & prep for tank holes, prepare for tank delivery, unload tank when arrives

Finish water this week - flush/test/hookup

- 6/18 – 6/19 Set tank in hole, start backfilling
- 6/20 Saturday – depending on weather situation finish backfilling
- 6/22 – 6/26 plumbing for tanks, connect sand filter etc.

Hopefully by this time we will get a break in weather for Excel to install drip line

- 6/29 – 7-10 install transport lines in drain field, connect drip lines
- 7/13- 7/17 Install control room, electrical hookup, fill tanks
- 7/20 – 7/31 Re route sewer line from manhole to new tanks, disconnect shower sewer lines from tanks and connect to new system, disconnect office tanks and connect to new septic, cleanup of disturbed areas