

Bod Work Session Notes and Updated Info

September

Septic Update:

Jefferson PUD has added a new transformer on Old Gardiner Rd. and has completed hooking up the septic control room.

A small section of drip line in the drain field needed to be changed. This is completed.

RJ Services gained approval to finish filling the gravel filter with pea gravel. This has been completed along with material added around the perimeter sloping away from the gravel filter.

The plumbing and filter system inside the control room has been completed.

A ditch and sewer pipe to connect our existing main sewer line to the new system has been completed.

We are currently waiting for the electrician to finish up the electrical.

Once this is done, we will pressure test the system, and all ditches in the drain field will be back-filled.

DOH needs to give final approval of the system prior to the final connection. It is possible they will do this via email and not require a site visit.

We are hoping for the primary septic system to be up and running by mid-September.

Septic Manager:

BOD members and I met with our new septic manager, Shold Excavating. Shold Excavating has a vast amount of septic management and installation experience. They are capable of performing any future repairs that may be needed for our septic system.

Barb Gilger – Facilities Manager

